



# Rose Bowl Operating Company

## Rose Bowl Renovation Project Supplemental Environmental Impact Report (SEIR) Tentative Schedule

---

### Scope of Review

The Draft SEIR analyzed the same environmental impacts that were addressed in the previous certified EIR. These issue areas, which are listed below, were compared to the previous EIR to determine any change in severity of impact or level of significance.

- **aesthetics**
- **air quality**
- biological resources
- **cultural resources**
- geology and soils
- hazards and hazardous materials
- hydrology and water quality
- land use and planning
- noise
- public services
- recreation
- transportation/traffic
- utilities and service systems

While some impacts that were deemed to be significant for the previous EIR analysis have now been reduced to less than significant levels through revisions in the project design, the impacts listed in bold font above were found to be potentially significant in both the previous EIR and the current Draft Supplemental EIR.

<u>Task</u>	<u>Date</u>	<u>Status</u>
RBOC/Pasadena Heritage Open House	1/20/07	Complete
Report to City Council	6/4/07	Complete
Notice of Preparation	6/21/07	Complete
NOP review period (30 days)	6/21/07- 7/23/07	Complete
Scoping Meeting (Rose Bowl Press Box)	7/19/07	Complete
Preparation of Draft Supplemental EIR (including revised cultural resources technical report) <i>*An additional 30 days were added for this task because the project description was revised in September to include a Modified Tunnel Widening option.</i>	7/07-11/07	Complete

Open House #2	10/23/07	Complete
City staff review of Draft Supplemental EIR	11/5/07- 11/19/07	Complete
Preparation of Final Draft Supplemental EIR (incorporating staff comments)	(11/20/07- 12/10/07)	Complete
City staff review of Final Draft Supplemental EIR	(12/10/07- 12/13/07)	Complete
<b>Final Draft Supplemental EIR Public Review Period</b>	<b>min. 45 days (12/17/07- (60 days) 2/14/08)</b>	
<b><i>Planning Commission—Public Review of DSEIR</i></b>		<b><i>Wed. 1/23/08</i></b>
<b><i>Design Commission—Public Review of DSEIR</i></b>		<b><i>Mon. 1/28/08</i></b>
<b><i>Historic Preservation Commission—Public Review of DSEIR</i></b>		<b><i>Mon. 2/4/08</i></b>
Completion of Final Supplemental EIR (including public comments)	Approx. 3-4 weeks	<i>(mid-late February 2008)</i>
RBOC Review of Project SEIR		<i>March 2008</i>
City Council Public Hearing on Project SEIR		<i>March/April 2008</i>

File: RoseBowlSchedule  
DATE: 12/18/07